

FA 1508

CHAMPION COPPER CO.

Sketch No.
Adams Township, MI

DRAWING ROOM SKETCH.

To be returned when Work is Finished.

Draughtsman _____

Examiner _____

Painesdale Mich., July 14 1918

"D" Coal Trestle Adit.

Cost of concrete work above footings,
not including lumber for forms.

Item	Total Cost.	Cost per Yard.
Labor, Surface	146.15	0.88
" , Carpenter	83.40	0.50
Cement, 782 sacks, @ 50¢	391.00	2.36
Rock, 166 yds @ 50¢	83.00	0.50
Sand 112 yds @ 50¢	56.00	0.50
9500# iron @ 2¢	190.00	1.14
Power, Superintendence etc	151.00	0.09
Total	964.55	5.81

Total yards in place = 166
yds per man per day = 2.1

- Mixing Gang -
 Wheeling Rock - 4
 " Sand - 2
 " Concrete - 2
 " Cement - 1
 Feeders - 2
 Tenders - 2
 Rammers - 2
 foreman - 1

average barrow load = 2 cu. ft.
mixture was about 1:4:6

D. H. H. K.