

Material to Order for ordinary 2 story frame Building
 Painesdale Mich., 19____

- 1 Floor Timbers (Girders etc)
- 2 Posts
- 3 Wall plate
- 4 1st. floor joist
- 5 Flooring
- 6 Plates under studs
- 7 Bridging
- 8 Basement Partition Studs & boards
- 9 outside or main studs & plate on same
- 10 Inside " Partition " & plate " "
- 11 2d. floor joist & bridging
- 12 Rafters
- 13 Ribbon
- 14 Collar beams
- 15 Posts for roof & plate under same
- 16 Trusses (if any)
- 17 Sheathing Sides & ends
- 18 " Roof
- 19 Siding
- 20 Roofing
- 21 Ceiling
- 22 Paper
- 23 Plaster
- 24 Frieze
- 25 Flacia
- 26 Mould (bed)
- 27 " (crown)
- 28 Corner boards
- 29 Base board, outside
- 30 Water table
- 31 Window Casings
- 32 door
- 33 Window stop
- 34 " Stop
- 35 door
- 36 Window Sill

e. g., Beacon Hill St.

Sketch No. _____

DRAWING ROOM SKETCH.

Examiner _____

To be returned when Work is Finished.

material for ordinary 2 story frame Building Painesdale Mich., 19

- 37 Water strip over doors & windows.
- 38 doors.
- 39 Windows
- 40 Baseboard, inside & 1/4 round.
- 41 Stoop lumber & steps
- 42 Stairs,
- 43 Wainscotting
- 44 Cornice
- 45 belt course
- 46 Sath
- 47 Plaster
- 48 Paper, or muresco
- 49 Paint, inside
- 50 " outside
- 51 Hardware
- 52 Elec. Light fixture.
- 53 Heating Plant.
- 54 Plumbing

DRAWING ROOM SKETCH.

To be returned when Work is Finished.

Painesdale Mich., _____ 19__

Cost of Moving 4 Houses from
Globe Mine to Painesdale, (1909-10)
(3 Double & 1 Single House.)

Wrecking 4 Houses	287.25
Loading, Hauling & Unloading, Erecting etc.	72.00
	936.00
Total	1295.35
or Cost per House,	323.81

Work around Foundations, steps etc, 4 Houses,	101.25
6 Barns, complete, wrecking, moving, & erecting	68.25
6 closets " " " "	35.25
Derrick	19.50
	<u>224.25</u>
	56.06

Bringing total per house up to 379.87

These figures do not include the masonry Foundations
or plastering, or any mason's work, but only
the work done by the Carpenters and their helpers.

Adams Township, MI

CHAMPION COPPER CO.

Draughtsman _____

Sketch No. _____

DRAWING ROOM SKETCH.

Examiner H. O. M.

To be returned when Work is Finished.

Name Plates for Streets.
See Requisition # 924

Painesdale Mich., July 16 1910

Name	Number		
	Required	On Hand	To order
Adams St.	4	6	0
Baltic St.	5	9	0
Concord. "	3	1	2 ✓
Evergreen. "	2	0	2 ✓
Foster. "	2	*1	1 ✓ * on Foster St. by owner.
Globe. "	2	2	0
Highland. "	3	4	0
Iroquois. "	4	4	0
Kearsarge. "	3	1	2 ✓
Laurium. "	1	0	1 ✓
Ontonagon. Road	9	9	0
Toltec St.	2	0	2 ✓
1st "	1	0	1 ✓
2d. "	2	0	2 ✓
3d. "	2	0	2 ✓
* Stevens Ave	2	0	2 order later
Hulbert "	8		2 6 Hulbert St. ✓
Foster "	2		2 Foster St. ✓
Duncan "	9	0	9 1 Duncan St. ✓
Goodell "	4		2 2 Goodell St. ✓
Ogomah ^{ogima} "	2	0	2 ✓
Hubbard "	4	0	4 ✓
Cherokee "	2	0	2 ✓
Algomah St.	1	0	1 ✓
Aztec		0	
Parnall Ave	9	0	9 ✓

12 plates with "Ave." on them, for ^{changing} ~~correcting~~ these

Dwellings

1523-F

LABOR AND SUPPLIES USED ON "C" DWELLING FOUNDATIONS
TO Aug. 1, 1910

These houses contain 34 yds. each of wall.

Days		
56 $\frac{1}{2}$	Surface Labor	\$115.72
21 $\frac{1}{2}$	Teaming Labor	113.80
70 $\frac{1}{4}$	Mason Labor	183.81
	Lime	41.76
	Cement	45.00

~~6~~ 7.34 per cu. yd. 111

\$500.09

Matt Audin was paid as follows, for contract work done by him;—

Excavating, — — — — — 30¢ per yd.

Masonry walls, 1.00 per perch of 16 $\frac{1}{2}$ cu. ft.